

MOBILE CLIMBING WALL SET UP RISK ASSESSMENT

Assessed by: Lauren Bean

Date of Assessment: 25/10/18

Date of Review: 30/10/19



Hazard	Risk	Persons at Risk	Initial Rating			Actions	Rating After
			Severity	Probability	Rating		
Striking overhead obstructions.	Falling objects, Severe electric shocks.	Staff	4	2	8	<ul style="list-style-type: none"> Check for overhead obstructions before raising the wall. Staff to follow method statement and training on raising and lowering the wall. Climbing wall should not be set up within 10m of any power line. 	4
Climbing wall striking people	Bumps, bruises, broken bones, head injury	Staff, public	4	2	8	<ul style="list-style-type: none"> Only raise/lower the wall in an area free of people. Remain observant and vigilant while raising/lowering the wall. Use barrier if necessary to keep public away from the wall. 	4
Structural failure/collapse.	Death, crush, broken bones, head injury.	All	4	2	8	<ul style="list-style-type: none"> The climbing wall must be level before being raised. Wall to be set up on firm and flat area Wall not to be raised or lowered in winds over 20mph. 	4
Overhead Power Lines	Electric shock, burns, death	Participants Public Staff	4	2	8	<ul style="list-style-type: none"> Climbing wall not to be set up within 10m of power lines without expert advice. 	4